

STATEMENT OF LABOR AND MATERIALS

| Item No. | Item | Quantity | Unit | Unit price | Amount | Notations (Payee must not use this column) |
|-----------------------------|-------------------------------------|----------|------|------------|-----------------------------|---|
| | Construction: | | | | | |
| | Contract CPR 10-253 | | | | | |
| 200(4) | Crushed Aggregate Base, Grading D-1 | 3627.8 | ton | 5.25 | 19,045.95 | |
| 310(4) | Asphalt, Grade MC-0 | 12.06 | ton | 350.00 | 4,221.00 | |
| 322(1) | Hot Bituminous Concrete Pavement | 1,324.68 | ton | 12.00 | 15,896.16 | |
| 322(6) | Asphalt, Grade RC-3 | 79.48 | ton | 225.00 | <u>17,883.00</u> | |
| | Total Contract Cost | | | | 57,046.11 | |
| | Construction Engineering | | | | 3,633.50 | |
| | Total participating cost | | | | <u>60,679.61</u> | |
| Amount carried forward..... | | | | | | |

~~PRELIMINARY~~ FINAL CONSTRUCTION INSPECTION REPORT

| XXXXXXXXXX Region 10 | Report No. 3 | CONTRACT Nome District Fairbanks Division | State Alaska | | | | | |
|--|---|--|-------------------------------|----------------------------------|--------------|------|---------------|--------------------|
| Date of inspection 9/22/59 | Inspection made by Wayne C. Morgan, Regional Inspecting Engineer | | Project No. S-0130(5) | | | | | |
| In company with Mr. Hawkins, Project Supt.; Mr. Hough, District Engineer; Mr. Rogers, Project Engineer | | | | | | | | |
| Description of improvement Bituminous paving of road from Nome Airport to intersection of West B Street and Third Ave. in Nome, Alaska. | | | | | | | | |
| Contractor name and address Green Construction Company, 321 Locust Street, Des Moines, Iowa | | | | | | | | |
| Award date April 23, 1959 | Contract amount \$55,961.25 | Time allowed 150 days | Time started June 11, 1959 | Work started July 1, 1959 | | | | |
| Quality of work Very Good | Progress of work Very Good | Time elapsed 65 % | Work completed 100 % | Est. compl. end of month -- % | | | | |
| Roadbed (Width 28 Feet o. to o. of shoulders) | | | Structures over 20-foot span | | | | | |
| Type | Type code no. | Net length (Miles) | Base-Surfacing | | | Type | Type code no. | Net length (Miles) |
| | | | Thickness | | Width (Feet) | | | |
| Crushed base and Bituminous Concrete Pavement | 6201 | 0.968 | Edge (Inches) | Center (Inches) | | 28 | None | |
| | | | 2" | 2" | 24 | | | |

Remarks


This project has been completed in substantial conformity with the plans and specifications, including authorized changes, and acceptance of the project is recommended.

The physical completion date of the project was September 15, 1959.

There is no known violation of any labor regulations on this project.

This project was lengthened 420 feet to make connection to existing pavement in front of the terminal building at the airport.

There were no major or minor overruns on this project.



COPY TO WASHINGTON OFFICE

DATE 10/13/59
w/mat. cont. & St. of Time

2 Jt. Div.
1 Nome Dist.
w/mat. cont. & St. of Time.
10/13/59

1 Fiscal
10/13/59

OK 3/18/60

| I | A | TO | INT. |
|---|---|----------|------|
| 3 | | R.E. | |
| | | A.R.E. | |
| | | ADM. | |
| 2 | | C.&M. | |
| | | DES. | |
| | | P.&R. | |
| 1 | | R.V.K.P. | |
| 4 | | | |
| | | | |
| 5 | | | |

FINAL CONSTRUCTION INSPECTION REPORT

| | | | | |
|---|----------------------------|--|----------------------------|---------------------------|
| Region 10 | | Report No. 3 | State Alaska | |
| Date of inspection 9/22/59 | | Inspection made by Wayne C. Morgan, Regional Inspecting Engineer | | |
| Project No. 2-0130(5) | | | | |
| Mr. Hawkins, Project Supt.; Mr. Hough, District Engineer; Mr. Rogers, Project Engineer | | | | |
| Description of improvement Bituminous paving of road from Nome Airport to intersection of West B Street and Third Ave. in Nome, Alaska. | | | | |
| Contractor name and address Green Construction Company, 321 Locust Street, Des Moines, Iowa | | | | |
| Award date April 23, 1959 | Contact amount \$52,961.25 | Time allowed 150 days | Time started June 11, 1959 | Work started July 1, 1959 |
| Quality of work Very Good | Progress of work Very Good | Time elapsed 65 | Work completed 100 | Est. compl. end of month |
| Roadbed (Width 28 | | Feet o. to o. of shoulders) | | |
| Type no. | Type code no. | Net length (Miles) | Base-Surfacings | |
| | | | Thickness | Width (Feet) |
| Crushed base and Bituminous Concrete Pavement | 6201 | 0.268 | 4" Edge (Inches) | 28 |
| | | | 2" Center (Inches) | 24 |
| Type None | | | | |
| Structures over 20-foot span | | | | |

Remarks

This project has been completed in substantial conformity with the plans and specifications, including authorized changes, and acceptance of the project is recommended.

The physical completion date of the project was September 15, 1959.

There is no known violation of any labor regulations on this project.

As lengthened 420 feet to make connection to existing part of the terminal building at the airport.

Major or minor overruns on this project.

Back page -
copy for
date stamp.

| | | | |
|------|--------|---|---|
| INT. | TO | A | I |
| | R.E. | | |
| | A.R.E. | | |
| | ADM. | | |
| | C.S.M. | | |
| | DES. | | |
| | P.R.R. | | |

COPY TO WASHINGTON OFFICE

DATE 10/13/59

1 - Bureau 10/13/59

1 - District Engineer 10/13/59

1 - District Supt. 10/13/59




STATEMENT OF TIME ON PROJECT S-0130(5)

Nome Airport to intersection of
West B Street and Third Ave. in
Nome

Date of Acceptance by Bureau of Public Roads September 22, 1959

| Statement of time used to complete work: | <u>Date</u> | <u>Time</u> |
|--|----------------|-------------|
| Date of beginning of contract time | June 11, 1959 | |
| Contract completed | Sept. 15, 1959 | |
| Total calendar days charged to contractor | | 97 |
| Calendar days allowed by original contract | | 150 |
| Calendar days underrun | | 53 |

This project has been completed in accordance with the terms of the contract and has been accepted.



Division Engineer

Date of Acceptance October 8, 1959



UNITED STATES
DEPARTMENT OF COMMERCE
BUREAU OF PUBLIC ROADS
REGION 10

LETTER OF CERTIFICATION BY REGION 10 MATERIALS ENGINEER

DATE September 28, 1959

Regional Engineer
Region 10
Bureau of Public Roads

Dear Sir:

Alaska Project No. S-0130(5)

This is to certify that all of the materials used on the above project met pertinent specification requirements of the contract. All of the materials, except those listed on the back hereof, were properly covered by samples tested and accepted by the Bureau of Public Roads Testing Laboratory or associate laboratory. The items listed on the back of this certification which received less than the Bureau of Public Roads requirements for sampling and testing, were accepted under the conditions noted.

Laboratory reports covering tests of materials used on the project are on file by project number in the Bureau of Public Roads Laboratory,
District Office, Region Office Fairbanks Division
(Address)

Submitted by:

Very truly yours,

Robert D. White
Division Materials Engineer
(or Division Engineer)

H. S. Klepinger
Regional Materials Engineer

ALL INFORMATION CONTAINED HEREIN IS UNCLASSIFIED

EXHIBIT - 10000

(S) 10000

EXHIBIT - 10000

EXHIBIT - 10000

Back Page
copied for
date stamp



INTERMEDIATE CONSTRUCTION INSPECTION REPORT - 253

| | | | |
|-------------------------------|--------------|--|------------------------|
| Region 10 | Report No. 2 | County <u>Nome District</u> Fairbanks Division | State <u>ALASKA</u> |
| Date of inspection 6/25/59 | | Inspection made by Wayne C. Morgan, Regional Inspecting Engr. | |

In company with
Mr. Vernon J. Rogers, Project Engineer

| | | | | |
|---------------------------------|----------------------------------|----------------------|------------------------|----------------------------------|
| Quality of work Satisfactory | Progress of work Satisfactory | Time elapsed 51 % | Work completed 75 % | Est. compl. end of month 75 % |
|---------------------------------|----------------------------------|----------------------|------------------------|----------------------------------|

Remarks: (1) Completed work; (2) Work in progress; (3) Comments and recommendations
Simultaneous paving from Nome Airport (2+00) to Intersection Steadman Street and Front Street (22+28).

(1) Completed work:

Project S-0130(5). Paving from Airport to Sta. 44+92.4 near intersection of west F Street complete except for minor cleanup and work on approach roads.

Project S-0130(4). Paving from Sta. 44+92.4 to intersection of Steadman Street and Front Street. Paving complete from Sta. 44+02.4 to intersection of Third Ave. and Bering Street. All manholes and inlet boxes have been poured and backfilled except inlet boxes on Bering Street have not been backfilled. All drain pipes have been laid.

(2) Work in Progress:

Two carpenters and three laborers are installing wooden curb from Bering Street to Lane Street, on Front Street. No other work in progress.

(3) Comments and recommendations:

Between Sta. 27 and 29 on Project S-0130(5) the existing fill was so steep and narrow that the pavement that has been placed is beginning to crack on the left side where fill material is sliding down the steep slope. There was no provision in this contract to rebuild the fill section causing trouble. The Bureau of Public Roads maintenance crews can remedy the problem at a later date.

COPY TO WASHINGTON OFFICE

DATE 9/30/59
2 - Fairbanks Div.
1 - Nome District
9/30/59

| 1 | A | TO | INT. |
|---|---|--------|------|
| 3 | | R.E. | 11/1 |
| 2 | | A.R.E. | |
| | | ADM. | |
| | | C.R.M. | |
| | | DES. | |
| 7 | | P.R.P. | |
| 4 | | | |
| | | M.S.R. | |

COPY x 16

National Archives and Records Administration

Pacific Alaska Region

654 West 3rd Avenue

Anchorage, Alaska 99501-2145

Record Group No. 30 - Bureau of Public Roads

Box No. / Location 10 / 06 / 11 (6)

Additional Information ALASKA - Various

RAP Case Files

Box 1

1959 - 1969

E-02(57) - S-0991(1)

Folder Title: S-0130(5)

West B Street and Brd Avenue to Airport - Note

[>]