

THE
ALASKA
HIGHWAY

U.S.
CONGRESS
HOUSE

ALASKA
TE
24
A4
A5
1946
C-2



n favor of the route finally selected. water route down the Mackenzie Territory to the Yukon River were cision.

in the existing airfields, the belief safest air route for all-year flying had dation of the Corps of Engineers that nd feasible within the time limit set to outweigh the arguments of advo- minds of the Cabinet committee, Staff, the Permanent Joint Board on officials of the Canadian Government. ve proven that the air route is an manding officer at the airfield at Big dered to be the most unsafe of all e subcommittee that less than 6 days ; that field for reasons of bad flying

t, the investment made by the United elds in Canada and the telegraph and g the highway has already been almost itageous sale of these facilities to the sh-settlement basis. This subject will n in this report.

opose to contest the recommendations ive routes for an international highway aska. It has concluded, however, that f airfields from Edmonton to Fairbanks e highway itself was sufficient justifica- ute actually used and feels that failure their authorized representatives to have would have been a serious error in judg- with the military requirements of the

THE ALASKA HIGHWAY AND ITS FEEDER ROADS

aska Highway and its feeder facilities by the private construction firms operating of the Public Roads Administration con- tion epics of modern times. It was a ler great pressure where the elements of ne to the ultimate test of performance. ss performance where no errors of judg- place would not be a supportable state- findings of the committee on some points. f the finished highway as it stands today— ather road—when balanced off against the ates Government in terms of actual dollars- us with an example of what American brains can do when confronted with an ust be solved and for which there is no nd transportation procedure.

If exceptions are made for the higher costs of transportation of men, materials, and equipment, for the cost of housing a peak force of 16,000 men, and for the factor of overtime pay made necessary by the time limit on the project, it will be found that the cost of constructing the highway itself was comparable with the average cost of constructing a highway of similar standards in the United States proper during peacetime.

The committee undertook the assignment of investigating this project fully prepared to probe to the utmost the facts and figures pertaining to this project and the conditions under which it was built. It believes that its investigation of these facts and conditions has been as exhaustive as possible under all circumstances. It can report that it was favorably impressed by its findings and such evidence as it found of an unsatisfactory nature was relatively minor and not unexpected in view of the magnitude and scope of the project.

The history of the construction of the project falls into two general classifications: (1) The work for which the Corps of Engineers assumed direct administrative and operational liability; (2) the work assigned by the Corps of Engineers to the Public Roads Administration for which the latter agency assumed full liability.

The original War Department directive issued to the Chief of Engineers on February 14, 1942, read in part as follows:

It is desired that you undertake the construction, with Engineer troops, of a pioneer-type road from Fort St. John, Canada, to Big Delta, Alaska, via Fort Nelson, Canada, Watson Lake, Canada, Whitehorse, Canada, and Boundary, Alaska. It is further desired that you arrange with the Public Roads Administration to follow the Engineer troops, to correct alinement and grade, construct permanent bridges and culverts, and provide for the completion of the project.

Nine months and six days after the issuance of said directive, the pioneer roadway of the Alaska Highway was completed and opened in a formal ceremony, November 20, 1942, at Soldier's Summit above the southern shore of Kluane Lake, Yukon Territory.

In addition to assuming responsibility for the construction of the pioneer road, the Corps of Engineers, under terms of a confidential letter, dated November 10, 1942, from the commanding general, Services of Supply, Gen. Brehon B. Somervell, to the commanding general, Northwest Service Command, was instructed to commence construction of a road from the vicinity of Haines Point, Alaska, south of Skagway, to the vicinity of Champagne, a point approximately 100 miles west of Whitehorse on the Alaska Highway. This road is now known as the Haines lateral road and construction was authorized to the same standards of construction as the Alaska Highway. Purpose of the Haines lateral road was to relieve the traffic load on the White Pass and Yukon Railway then carrying the bulk of the freight needed for highway construction and supply purposes on that portion of the Alaska Highway east and west of Whitehorse. On April 9, 1943, the Secretary of War authorized the Haines road, as a separate project from the Alaska Highway although over-all responsibility for its construction was vested also in the division engineer of the Northwest Service Command.

It will be seen that the Corps of Engineers concentrated its efforts during the months of February to November 1942, on pushing through the pioneer roadway in which task it was given material assistance by

contractors working under the supervision of the Public Roads Administration.

It will further be seen that the highway which now exists was constructed almost entirely in the calendar year 1943. In 1942 the objective was to force through the wilderness with some sort of a passable trail during the short road-building season. To meet this schedule, the pioneer road went where a bulldozer could go with reasonable ease and speed. At places where a road would normally be benched in a steep hillside or blasted out along a cliff, the bulldozers turned and went up and over the hill or cliff. Speed was the watchword during 1942 and the pioneer road built did not depart greatly from the natural road surface. Trucks did get over this pioneer road, but until July 1943 few of the trucks made the trip from Dawson Creek to Whitehorse in less than 15 days. This section of the highway was traversed by automobile by the subcommittee with ease in 3 days in August 1945.

Seven Engineer regiments were assigned to the construction of the pioneer road. These were the Eighteenth, Thirty-fifth, Ninety-third, Ninety-fifth, Ninety-seventh, Three Hundred and Fortieth, and Three Hundred and Forty-first Engineer Regiments, totaling a force of 394 officers and 10,765 enlisted men. During the latter half of 1942 these regiments were given material assistance in the construction of the pioneer road by 47 contractors working under the supervision of the Public Roads Administration who employed a force of 7,500 men.

There were only three practical points of access to the 1,500 mile route; namely, at the two extremities of the proposed highway and at Whitehorse, Yukon Territory. In order to utilize an existing winter trail from Fort St. John to Fort Nelson, which was impassable after the spring thaw, the Thirty-fifth Engineers were ordered to proceed to Fort Nelson in March 1942. This regiment completed the 325-mile overland march from Fort St. John to Fort Nelson successfully on April 5, 1942, thus cutting off 265 miles from the longest inaccessible part of the route. Because the Thirty-fifth Engineers would be inaccessible except by airplane, after the spring thaw, until a road could be opened to Fort Nelson, every effort was made to push a road through from Fort St. John. The Ninety-fifth and Three Hundred and Forty-first Engineers were assigned to this task and began work in May 1942. The Eighteenth, Ninety-third and Three Hundred and Fortieth Engineers were sent by sea to Skagway, Alaska, thence over the narrow gage White Pass & Yukon Railroad to Whitehorse, all arriving in April 1942. From Whitehorse, the Eighteenth Engineers worked northerly toward Alaska; the Ninety-third Engineers worked southerly toward Lake Teslin; and the Three Hundred and Fortieth Engineers were transported by boat from Whitehorse down the Lewes River to points on Lake Teslin and the Teslin River and began construction southerly toward Watson Lake. The Ninety-seventh Engineers were sent by sea to Valdez, Alaska, arriving in April 1942, and moved over the Richardson Highway to Slana where they began construction of a road through Mentasta Pass in the Alaska Range to the junction of the Tok and Tanana Rivers and thence southeasterly toward the international boundary to meet the Eighteenth Engineers working northerly from Whitehorse.

The rate of progress of the troops in construction is shown in the following tabulation:

Mileage under construction

To date indicated	Mileage
Apr. 30.....	8
May 31.....	95
June 30.....	360
July 31.....	794
Aug. 31.....	1,186
Sept. 30.....	1,479
Oct. 25.....	1,645

¹ Includes Public Roads Administration construction.

The accomplishments of Public Roads Administration during 1942 included construction of 106 miles from Big Delta, Alaska, southeasterly to Dawson Creek, and grading of over 900 miles of the pioneer road. Completion of construction on the first 77 miles north from Dawson Creek.

Pursuant to the terms of the original agreement of February 14, 1942, an agreement was reached between the Public Roads Administration and the Army regarding the Alaska Highway. An exchange of letters dated January 16, 1942, provided for the improvement of the highway by the Public Roads Administration to make it practicable the route of the pioneer roadways for troops.

The type of road to be constructed was specified along the general lines of Specifications for Roads and Bridges in National Forests and National Parks issued by the Public Roads Administration. The Public Roads Administration agreed to negotiate contracts for the performance of the work, to accept sole responsibility for the formation and administration of contracts, to conduct all negotiations with the Army for the provision of necessary rights-of-way, roadway, and to transfer to the Public Roads Administration funds for the completion of the construction to authorized standards.

This agreement was embodied in the specifications for the highway issued by the office, Chief of Engineers, Department of the Army, on February 29, 1942. These specifications provided for a road with surfacing 28 feet in width. Surface materials from local sources. Initially, the timber trestle type designed for H-15 loads. Steel bridges would be designed for H-15 loads with a 24-foot clear width of roadway. Constructed so far as practicable of portland cement concrete, or, if such materials were not available, of gravel. The ruling grades were not to exceed 7 percent. The ruling grades were not to exceed 19° for open-sight distance. Sight distance.

the supervision of the Public Roads Ad-

the highway which now exists was constructed during the calendar year 1943. In 1942 the highway was built through the wilderness with some sort of a short road-building season. To meet this need, a bulldozer could go with the road. At places where a road would normally be blasted out along a cliff, the bulldozer went over the hill or cliff. Speed was the main factor in the pioneer road built did not depart from the road surface. Trucks did get over this road by 1943 few of the trucks made the trip to Whitehorse in less than 15 days. This section was used by automobile by the subcommittee in 1945.

Engineers were assigned to the construction of the Eighteenth, Thirty-fifth, Ninety-third, and Three Hundred and Fortieth, and first Engineer Regiments, totaling a force of 47 contractors working under the supervision of the Administration who employed a force of

practical points of access to the 1,500 mile highway and its extremities of the proposed highway and territory. In order to utilize an existing road from Fort St. John to Fort Nelson, which was impassable, the Thirty-fifth Engineers were ordered to cut a road from Fort St. John to Fort Nelson such as cutting off 265 miles from the longest route. Because the Thirty-fifth Engineers could not go by airplane, after the spring thaw, until a road to Fort Nelson, every effort was made to push a road to St. John. The Ninety-fifth and Three Hundred and Fortieth Engineers were assigned to this task and

The Eighteenth, Ninety-third and Three Hundred and Fortieth Engineers were sent by sea to Skagway, Alaska, to meet the White Pass & Yukon Railroad to Whitehorse in 1942. From Whitehorse, the Eighteenth Engineers went toward Alaska; the Ninety-third Engineers toward Lake Teslin; and the Three Hundred and Fortieth Engineers transported by boat from Whitehorse down the Teslin River and the Teslin River and then toward Watson Lake. The Ninety-third Engineers sent by sea to Valdez, Alaska, arriving in 1942. A road through Mentasta Pass in the northern section of the Tok and Tanana Rivers and toward the international boundary to meet the road coming northerly from Whitehorse.

The rate of progress of the troops in construction is shown in the following tabulation:

Mileage under construction

To date indicated	Mileage	Remarks
Apr. 30.....	8	By Thirty-fifth Engineers.
May 31.....	95	By 4 regiments.
June 30.....	360	By 7 regiments.
July 31.....	794	Do.
Aug. 31.....	1,186	Fort Nelson reached Aug. 26.
Sept. 30.....	1,479	Road passable to Whitehorse, Sept. 24.
Oct. 25.....	1,645	Road passable to Fairbanks.

¹ Includes Public Roads Administration construction.

The accomplishments of Public Roads Administration contractors during 1942 included construction of 106 miles of pioneer roadway from Big Delta, Alaska, southeasterly to Tanacross, the widening and grading of over 900 miles of the pioneer roadway, and the completion of construction on the first 77 miles of the Alaska Highway north from Dawson Creek.

Pursuant to the terms of the original War Department directive of February 14, 1942, an agreement was reached between the Public Roads Administration and the Army regarding the part that the Public Roads Administration would play in the construction of the Alaska Highway. An exchange of letters under dates of March 4 and 16, 1942, provided for the improvement and construction of the highway by the Public Roads Administration following as near as practicable the route of the pioneer roadway constructed by Engineer troops.

The type of road to be constructed was to be a two-lane highway along the general lines of Specifications for Construction of Roads and Bridges in National Forests and National Parks, 1941, issued by the Public Roads Administration. The Public Roads Administration agreed to negotiate contracts for the performance of the work and to accept sole responsibility for the form, method of payment, inspection, and administration of contracts. The Corps of Engineers agreed to conduct all negotiations with the Government of Canada for the provision of necessary rights-of-way, to construct the pioneer roadway, and to transfer to the Public Roads Administration sufficient funds for the completion of the construction of the highway to authorized standards.

This agreement was embodied in the initial specifications for the highway issued by the office, Chief of Engineers, under date of April 29, 1942. These specifications provided for 36-foot final-type road with surfacing 28 feet in width. Surfacing was to be provided by materials from local sources. Initially, the bridges would be of the timber trestle type designed for H-15 loading (30 tons gross). Future steel bridges would be designed for H-20 loading (40 tons gross) with a 24-foot clear width of roadway. Culverts would be constructed so far as practicable of portland cement or corrugated metal or, if such materials were not available, of log boxes from local timber. The ruling grades were not to exceed 7 percent, and the curvatures were not to exceed 19° for open-sight distance and 16° for obscured-sight distance.

These specifications were the basis of the original plan for the completion of the Alaska Highway by the Public Roads Administration. The activities of the Public Roads Administration during 1942 were largely confined to assisting the Engineer troops in the completion of the pioneer roadway. Since primary emphasis during the first year was on this phase of the construction, it was not until the beginning of the construction season of 1943 that the Public Roads Administration could begin to give substantial attention to the construction of the permanent improvements on this highway. Aside from work on the pioneer roadway, the principal efforts of the Public Roads Administration during the balance of 1942 and the early months of 1943 were devoted to construction of camps for the housing of workers and the mobilization of contractors and equipment, and performing other essential work required by the Army. The Public Roads Administration obtained services of 4 management contractors and through them other Canadian and American contractors, totaling in all 77, who were employed on a cost-plus-a-fixed-fee basis.

Construction progressed at a rapid rate during 1943. At most camps, machinery was kept in operation 22 hours a day by two shifts of 11 hours each. The pioneer roadway was of great assistance to the forces of the Public Roads Administration, and it is fair to state that the Alaska Highway could not have been completed in 1943 but for the work done on the pioneer road.

As construction proceeded, it became apparent that because of favorable changes in the strategic situation in the Pacific, it would be unnecessary to develop the highway to the high standard of improvement originally planned. Accordingly, progressive steps were taken by the War Department to restrict improvements and reduce construction standards wherever feasible.

A conference was held between representatives of the Chief of Engineers and the Public Roads Administration on March 25, 1943, at which revised standards of design were adopted. These changes in final specifications were issued by the Chief of Engineers. The estimated maximum pay load tonnage to which any one section of the highway would be subjected would not exceed 3,000 short tons per day. The specifications provided that the highway should be constructed to handle such tonnages at maximum speeds for military vehicles of 40 miles per hour. The maximum roadbed width was to be 26 feet between the outside shoulder lines, and surfacing material was to be placed within the roadbed to a width of 20 to 22 feet. Surfacing was to consist of selected local materials including gravel or crushed stone placed to whatever depth was necessary to support the estimated military traffic loads. Maximum grades were not to exceed 10 percent. Curvature and sight distance were to be generally controlled by the alignment and grade of the existing pioneer road with deviations therefrom only where necessary to permit free movement of the estimated volume of traffic. New bridges were to provide two lanes for traffic and have a clear width not in excess of 24 feet. Existing bridges of adequate capacity and durability were not to be replaced even though they were of less than two-lane width. The capacity of new timber bridges was to be H-15 and of new steel bridges, H-20. Construction was to be completed not later than December 31, 1943.

Unusually good progress was made by the Public Roads Administration contractors during the remainder of 1942. At the peak of construction in September, 1942, there were approximately 15,900 of which approximately 1,850 were Public Roads tractor employees, 1,850 were Public Roads employees, and 3,700 were employees of Canadian contractors payable to United States labor were paid by the War Department of Labor, to Canadian labor by the War Department, and were approximately equal to the number of United States workers and Vancouver and Seattle.

At the peak of construction, 11,000 men were employed, use of which approximately 6,000 men were employed. Of the total equipment in use, 3,000 pieces were owned by the Public Roads Administration and 3,000 were Government-owned.

Principal accomplishments during 1943 were as follows:

Grading.....
Ballasting.....
Surfacing.....
Minor drainage.....
Permanent bridges.....

By the end of August 1943, construction was well advanced; by the end of September, 1943, it was complete. On October 31, 1943, the Alaska Highway was completed and Public Roads Administration contractors ceased road construction activity and turned over the work then remaining to be done on the highway to the War Department. Work on about 20 bridges and structures. Bridge work continued by Public Roads engineers. Some of the bridges were continued in force by the War Department. The War Department construction and maintenance work on the Alaska Highway as took place in 1944 and 1945 was done by a civilian force under the supervision of the Public Roads Administration Highway Engineers. The Alaska Highway was loaned to the Army as consultants.

Public Roads Administration contractors completed the construction of the Haines lateral road and made a preliminary survey of the best possible route. Work has been made by Public Roads Administration contractors.

A study was made during the winter of 1943 by Colonel Wyman, Jr., division engineer, Northern Division, War Department, over-all jurisdiction for the War Department construction of both the Alaska Highway and collateral engineering projects in the region. This study Colonel Wyman concluded that contractors would be unable to complete the Alaska Highway and the Haines Road during the winter of 1943. Public Roads Administration contractors throughout the winter on the Alaska Highway project in the spring of 1943.

he basis of the original plan for the com-
ay by the Public Roads Administration.
Roads Administration during 1942 were
the Engineer troops in the completion
ince primary emphasis during the first
construction, it was not until the begin-
son of 1943 that the Public Roads Ad-
give substantial attention to the con-
improvements on this highway. Aside
adway, the principal efforts of the Public
ng the balance of 1942 and the early
l to construction of camps for the housing
ation of contractors and equipment, and
work required by the Army. The Public
ained services of 4 management con-
ther Canadian and American contractors,
employed on a cost-plus-a-fixed-fee basis.
at a rapid rate during 1943. At most
it in operation 22 hours a day by two
The pioneer roadway was of great assist-
ublic Roads Administration, and it is fair
ighway could not have been completed in
on the pioneer road.

ed, it became apparent that because of
strategic situation in the Pacific, it would
the highway to the high standard of im-
ed. Accordingly, progressive steps were
nent to restrict improvements and reduce
ever feasible.

between representatives of the Chief of
Roads Administration on March 25, 1943,
s of design were adopted. These changes
e issued by the Chief of Engineers. The
oad tonnage to which any one section of
ected would not exceed 3,000 short tons
ns provided that the highway should be
tonnages at maximum speeds for military
ur. The maximum roadbed width was to
tside shoulder lines, and surfacing material
the roadbed to a width of 20 to 22 feet.
of selected local materials including gravel
o whatever depth was necessary to support
affic loads. Maximum grades were not to
ature and sight distance were to be generally
ent and grade of the existing pioneer road
only where necessary to permit free move-
lume of traffic. New bridges were to pro-
and have a clear width not in excess of 24
adequate capacity and durability were not
gh they were of less than two-lane width.
ber bridges was to be H-15 and of new steel
ction was to be completed not later than

Unusually good progress was made by the Public Roads Adminis-
tration contractors during the remainder of the 1943 season. At
the peak of construction in September, the total labor force approxi-
mated 15,900 of which approximately 10,400 were United States con-
tractor employees, 1,850 were Public Roads Administration employees,
and 3,700 were employees of Canadian contractors. Minimum wages
payable to United States labor were set by United States Department
of Labor, to Canadian labor by the Western Labor Board of Canada,
and were approximately equal to rates prevailing in Seattle for United
States workers and Vancouver and Edmonton for Canadian workers.

At the peak of construction, 11,107 pieces of equipment were in
use of which approximately 6,000 were units of heavy equipment.
Of the total equipment in use, 3,983 pieces were contractor-owned
and rented to Public Roads Administration and 7,124 pieces were
Government-owned.

Principal accomplishments during the 1943 season included the
following:

Grading.....cubic yards..	20, 000, 000
Ballasting.....do.....	5, 400, 000
Surfacing.....do.....	600, 000
Minor drainage.....linear feet..	250, 000
Permanent bridges.....do.....	21, 000

By the end of August 1943, construction was over 70 percent com-
plete; by the end of September, construction was over 80 percent
complete. On October 31, 1943, the construction was 96 percent
completed and Public Roads Administration's contractor forces
ceased road construction activity as of that date. The construction
work then remaining to be done consisted principally of the comple-
tion work on about 20 bridges to replace inadequate temporary
structures. Bridge work continued under the supervision of the
Public Roads engineers. Some of the contracts for uncompleted
bridges were continued in force while others were assumed by the
War Department. The War Department subsequently took over all
construction and maintenance work. Such minor construction work
as took place in 1944 and 1945 was by direct contracts. Maintenance
work was by a civilian force under War Department supervision.
Public Roads Administration Highway Engineer Francis C. Turner
was loaned to the Army as consultant on maintenance.

Public Roads Administration contractors were assigned to the con-
struction of the Haines lateral road during the winter of 1942-43 after
a preliminary survey of the best possible route for the highway had
been made by Public Roads Administration engineers.

A study was made during the winter of 1942-43 by Col. Theodore
Wyman, Jr., division engineer, Northwest Service Command, who had
over-all jurisdiction for the War Department at that time for the
construction of both the Alaska Highway, the Haines Road, and
collateral engineering projects in northwest Canada. As a result of
this study Colonel Wyman concluded that Public Roads Administra-
tion contractors would be unable to complete both the Alaska Highway
and the Haines Road during the 1943 construction season. Public
Roads Administration contractors were directed to continue work
throughout the winter on the Haines Road and then return to the
Alaska Highway project in the spring of 1943. Colonel Wyman then